



Chinook Care Centre

PHASE-2 IMPACT CALENDAR

for June-28 – July-18 / 2020


Sun	Monday	Tuesday	Wednesday	Thursday	Friday	Sat
June-28	June-29 <i>C</i>	June-30 <i>C</i>	July-1 	July-2 <i>C</i>	July-3 <i>C</i>	July-4
W k 69	➤ Roof North-End Decking ➤ Roof South-End Insulation & Membrane ➤ Early-Stage Drywalling ➤ Mech & Elect Rough-In's					
July-5	July-6 <i>CR</i>	July-7 <i>CR</i>	July-8 <i>CR</i>	July-9 <i>CR</i>	July-10 <i>CR</i>	July-11
W k 70	➤ Prep For & Construct Connection Point Barrier Walls Inside Existing Building ➤ Roof North-End Mansard & Parapet Framing ➤ Roof South-End Pads & Finishes ➤ Ext & Int Wall Framing ➤ Early-Stage Drywalling ➤ Mech & Elect Rough-In's					
July-12	July-13 <i>CR</i>	July-14 <i>CR</i>	July-15 <i>CR</i>	July-16 <i>CR</i>	July-17 <i>CR</i>	July-18
W k 71	➤ Prep For & Construct Connection Point Barrier Walls Inside Existing Building ➤ Roof North-End Mansard & Parapet Framing ➤ Roof South-End Pads & Finishes ➤ Ext & Int Wall Framing ➤ Early-Stage Drywalling ➤ Mech & Elect Rough-In's					



IMPACT EVENTS

P Parkade Access Disruptions
A Building Access Interruptions
C Construction Activity
R Resident Area Disruptions

S Staff Area Disruptions
E Planned Electrical Shut Down
W Planned Water Shut Down
N Excess Noise



June-25
In Kitchen SE Corner Looking NW

